



MODULA
A JSW Enterprise

Date

Installation checklist

Project Name

Handover Checklist

	YES	NO	Remarks
I Cabinet position as per final drawing & signoff document	☐	☐	
II Scratch or dent on any visible panel.	☐	☐	
III Cleaning of kitchen(Removal of packaging material, wastage after installation etc).	☐	☐	
IV Alignment of shutters as per drawing(Vertical of LC,UC & Loft, Horizontal top & bottom line of LC UC & Loft needs to be checked with laser level.)	☐	☐	
V Shutter opening as per drawing.	☐	☐	
VI Appliances(Hob,Chimney,Microwave,Oven & Fridge door opening) functioning well.Under cabinet, Surface & strip lights needs to be inspected for proper operations.	☐	☐	
VII Handles at proper position as per final design.	☐	☐	
VIII Hardware Cover caps & Clips(for hinges,drawer,bifold,up & over).	☐	☐	
IX Skirting alignment & proper fixed with legs of cabinet.	☐	☐	
X Screw alignment, Unwanted screw & all screw must not be visible.	☐	☐	
XI Appliances functioning well.Under cabinet, Surface & strip lights needs to be inspected for proper operations.	☐	☐	
XII Skirting alignment & proper fixed with legs of cabinet.	☐	☐	
XIII Corner Joint of Skirting installed as per requirement.	☐	☐	
XIV Filler finish(No bur,black line on cut side. 2mm gap between shutter & filler, top & bottom edges of filler must match with adjacent shutter of filler)	☐	☐	
XV All debris & NC material must be removed before handover.	☐	☐	
XVI Shutter beside chimney must not hit chimney.	☐	☐	

Hardware:

XIV Soft close of Hinges for all shutter working properly.	☐	☐	
XV All shutter with hinges must close with speed.	☐	☐	
XVI Drawer Soft close working properly.	☐	☐	
XVII Runner with recommended weight capacity must be used at appropriate location.	☐	☐	
XVIII Bi-fold,Up & Over & Lift-Up doesn't open with jerk.	☐	☐	
XIX Bi-fold,Up & Over & Lift-Up stop wherever wanted upto a certain limit..	☐	☐	
XX Hardware Cover caps & Clips(for hinges,drawer,bifold,up & over).	☐	☐	

Checker Sign:

Approver Sign(Designer):

Client Signature: