



MODULA
A JSW Enterprise

Date	Installation checklist		Project Name
	LC Carcass	Check Box	Remarks
I	Cabinet Position as per final design_____	☐	
II	Laser level of cabinet LC top edge_____	☐	
II	Laser level of LC cabinet bottom edge & TT Bottom edge _____	☐	
III	Cabinet top height as per the final design_____	☐	
	Cabinet top edge height as per design_____.		
	Actual top edge height of cabinet from FFL_____.		
IV	Skirting height as per final design_____	☐	
	Skirting height as per design_____.		
	Skirting height from FFL_____.		
V	Gas pipeline provision & flow through cabinet without any obstruction after Countertop installation.(gas pipeline must not be hidden more than 300mm)	☐	
VI	Corner unit blind & shutter opening & its width needs to be checked it must be as per drawing.	☐	
VI(a)	Corner unit C filler installed.	☐	
	Dead space left between corner unit & wall._____		
	Space left between corner unit top front edge & cabinet parallel to blind._____		
VII	Dishwasher, Sink plumbing Inlet & Outlet provision & flow of pipe must not have any obstruction during its installation after counter top.	☐	
VIII	Gas Leak detector & Electrical board for hob provision in backpanel if any present at site._____	☐	
IX	Cleaning of floor & removal of floor protection below LC Cabinet before Counter top installation.	☐	
X	Joining member position for sink & hob checked as per equipment_____	☐	
	Length (between JM) required for Sink as per specification_____ & actual at site_____.		
	Length (between JM) required for hob as per specification_____ & actual at site_____.		
XI	EPT points must not come behind any panels_____	☐	
XII	Visible end leg position_____	☐	
XIII	Enough space for Dishwasher & fridge(as per specification of appliances)._____	☐	
	Dishwasher width as per specification_____		
	Length between all four corners of adjacent cabinet_____, _____, _____, _____		
	Dishwasher height as per specification_____, height of top bottom edge from FFL_____		

Checker Sign:

Approver Sign: