



MODULA
A JSW Enterprise

Date	SITE READINESS CHECKSHEET		Project Name		
Safety			Yes	No	Remarks
I	Exposed Wire _____	☐	☐		
II	Sharp edges, open rods _____	☐	☐		
III	Balcony without railing _____	☐	☐		
IV	Gas pipeline connection with safety measures if applicable _____	☐	☐		
Civil Work			Yes	No	Remarks
I	Apartment/flat handed over by builder for interior work _____	☐	☐		
II	Flooring completed & leveled properly _____	☐	☐		
III	Walls finished with plastering/putty/1st coat of painting/tiling _____	☐	☐		
IV	Ceiling done with false ceiling if applicable _____	☐	☐		
V	Stone Availability for countertop & Dado _____	☐	☐		
VI	Proper installed windows & doors if any present _____	☐	☐		
Electrical & Plumbing			Yes	No	Remarks
I	Concealed wiring with provisions for appliance as per layout _____	☐	☐		
II	Switchboard & sockets as per ETP in final design _____	☐	☐		
III	Water inlet & outlet points fixed as per the ETP in final design _____	☐	☐		
Venting & lighting			Yes	No	Remarks
I	Chimney duct opening cut-out on wall if applicable as per the final design _____	☐	☐		
II	Proper lighting should be ensured in the installation area _____	☐	☐		
II	Gas Pipeline entry point hole & its meter position as per the final design _____	☐	☐		
Accessibility			Yes	No	Remarks
I	Site free from debris and other construction materials _____	☐	☐		
II	Industrial power point within twenty metre of installation area _____	☐	☐		
III	Vehicle access within 10m of installation site; proper passage and good road required _____	☐	☐		
IV	Lift should be there for shifting material above second floor (otherwise it will be charge) _____	☐	☐		
V	Clear entry points for bringing in modular units _____	☐	☐		
Storage			Yes	No	Remarks
I	Temporary dry space for keeping materials & tools (35 sq.ft. needed for a kitchen) _____	☐	☐		
II	Provision for locking of store area door & windows _____	☐	☐		
Others if applicable			Yes	No	Remarks
I	Permission for movement of material through service lift _____	☐	☐		
II	Other permission if applicable _____	☐	☐		

Customer Sign. _____

Supervisor Sign. _____