



MODULA
A JSW Enterprise

Date

Installation checklist

Project Name

Upper & Loft Cabinet

Check
Box

Remarks

- | | | | |
|------|---|--------------------------|--|
| I | Cabinet Position as per final design | ☐ | |
| II | EPT must not be behind any panel. | ☐ | |
| III | Chimney centre point alignment with hob centre point.
Length of chimney centre point from one of the nearest wall
Hob centre point from the same wall | ☐ | |
| IV | Backing if any cabinet have projection in hanging wall | ☐ | |
| V | Mounting of hanging clip with laser level. | ☐ | |
| VII | Laser Level of bottom edge of Upper unit. | ☐ | |
| VIII | Glass shutter cabinet carcass position as per drawing(mounting point of Hinges & Bifold use to be different in Solid & Glass Cabinet). | ☐ | |
| IX | Visible end of cabinets should be there at time carcass installation | ☐ | |
| X | C Filler must be installed at time of carcass installation | ☐ | |
| XI | 13mm screw for mounting glass shutter. | ☐ | |
| XII | Electrical connection for under cabinet & surface light need to be done before End cabinet installation. | ☐ | |
| XIII | Chimney Outlet point & its duct flow need to be checked while loft installation. | ☐ | |

Checker Sign:

Approver Sign: