



MODULA
A JSW Enterprise

Date	Installation checklist	Project Name
Countertop & Dado Installation		Check Box
I Depth of Countertop to be communicated to vendors. _____ Depth of countertop_____, Molding height_____, Water splash height_____ Bar Counter depth_____, Bar Counter height from FFL_____.		☐ ☐ ☐
II Profile of molding to be communicated _____		☐
III Waterfall design & if molding is there then thickness of backing to be communicated. _____ Type of waterfall: single stone fall_____ or stone fall with molding_____, if its having molding then thickness of backing & backing needs to installed before stone work starts.		☐ ☐
IV Joints of countertop & where it is going to come to be communicated _____		☐
V Backing on top of cabinet for handle kitchen if mightier molding is there. _____ If backing is provided between LC cabinet top & stone check height of dado to match top edge of UC,TT & Rolling shutter.		☐
VI Cutout dimension of hob & sink to be provided along with availability of appliances. _____ Drawing of sink & hob cutout must be attached in the drawing of countertop with this checklist.		☐
VII Drawing for Dado, Cutout points for wall mounted faucet Drawing _____		☐
VIII Electrical points on Dado with module size of electrical board. _____		☐
IX If grains need to be matched of Dado & Countertop then it should be communicated _____		☐

Checker Sign:

Approver Sign:

Stone Vendor Sign with:

Customer or its representative sign (if stone work is in customer Scope):

Note: While Sharing this file attach Drawing of Countertop , Dado to stone vendor & in customer group & while placing stone with adhesive below it one video of water flow above the counter needs to be recorded on the counter top.